EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of drain @ Balaji Layout in ward no. 08 Kodigehalli
2	Amount of Work Portion	2478699/-
3	Estimated Cost	80.00 Lakhs.
4	Name of contractor	K.R. Constructions.
5	Agreement No.	68/4.8.20.
6	No. and date under which work order issued	68/4.8.20
7	Time limit originally fixed for completion	60 days.
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	23 days.
15	Date of recommending time limit applied for	5.10.20 to 27.10.20
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	27.10.20.
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Site not handed initially. Less penalty may be levied.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation.

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore